

(DATE: 20/04/2018)

**Earthquake Emergency Assistance Project**  
**Kuntabesi-Nayagaun-Nagarkot Road**  
**0+000Km to 17+160 km Kavrepalanchok**  
 Contract Identification: MoF/ALD/CLP/UEE/AF/Works/NCB-21/2073/14

**DAILY SITE ACTIVITIES REPORT**

Date: 23/04/2018

Report No.:

Day: S M T W T F S

Weather: fine

Rain Periods from \_\_\_\_\_ a.m. to \_\_\_\_\_ a.m.

Humidity \_\_\_\_\_ %

Wind \_\_\_\_\_ a.m. to \_\_\_\_\_ p.m.

**CONSTRUCTION ACTIVITIES (Roadway, Structures, Pavement, Others)**

| S.N. | Activities                                 | Remarks                  |
|------|--------------------------------------------|--------------------------|
| 1    | Foundation of headwall at 10+080           | Skilled 2, Un skilled 1  |
| 2    | Catchpit at 11+500                         | Skilled 4, Un skilled 3  |
| 3    | Foundation of Gabion Retaining wall 11+180 | Skilled 2, Un skilled 1  |
| 4    | Headwall at 12+400                         | Skilled 5, Un skilled 4  |
| 5    | Tie Wall at 12+500                         | Skilled 3, Un skilled 8  |
| 6    | Gabion Breast Wall at 13+100               | Skilled 1, Un skilled 10 |
| 7    | Foundation of Headwall at 14+200           | Skilled 2, Un skilled 1  |
| 8    | Breast Wall at 14-480                      | Skilled 4, Un skilled 14 |

**Number and Class of Contractor's Personnel Employed on Site:**

| Category              | No. | Category   | No. | Category       | No. |
|-----------------------|-----|------------|-----|----------------|-----|
| Contract Manager      |     | Surveyor   |     | Labour         | 20  |
| Construction Engineer |     | Supervisor | 2   | Unskilled      | 42  |
| Sub Engineer          |     |            |     | Lab Technician | 1   |
| Asst. Sub Engineer    |     |            |     |                |     |

**Major Equipment on Site and Use:**

**Materials on Site**

| S/N | Equipment        | No. | Remarks | S/N | Material         | Qty. | Remarks |
|-----|------------------|-----|---------|-----|------------------|------|---------|
| 1   | Concrete Mixer   | 1   |         | 1   | Concrete (C20)   | 100  |         |
| 2   | Motor Vehicle    |     |         | 2   | Sand (Cum.)      | 20   |         |
| 3   | Concrete Lorry   | 1   |         | 3   | Stone (Cum.)     | 200  |         |
| 4   | Tractor          | 4   |         | 4   | Steel (kg)       |      |         |
| 5   | Tractor          |     |         | 5   | Aggregate (Cum.) | 5    |         |
| 6   | Excavator/Loader | 1   |         | 6   |                  |      |         |
| 7   |                  |     |         | 7   |                  |      |         |

Remarks:

Contractor's Representative:

SIGNATURE: \_\_\_\_\_

TITLE: \_\_\_\_\_

Consultant's Representative:

SIGNATURE: \_\_\_\_\_

TITLE: \_\_\_\_\_

Earthquake Emergency Assistance Project  
Kuntabesi-Nayagaun-Nagarkot Road  
0+000Km to 17+160 km Kavrepalanchok  
Contract Identification: M/FALD/CL/PL/EEAP/Works/NCG-D/10213/14

**DAILY SITE ACTIVITIES REPORT**

Date: 24/04/2018

Report No. \_\_\_\_\_

Day: 0 M 3 W T F S

Weather: Fine  
Rainfall: \_\_\_\_\_ mm  
Rain Periods from \_\_\_\_\_ a.m. to \_\_\_\_\_ a.m.  
from \_\_\_\_\_ p.m. to \_\_\_\_\_ p.m.

**CONSTRUCTION ACTIVITIES (Roadway Structures, Pavement, Others)**

| S.N. | Activities                       | Remarks               |
|------|----------------------------------|-----------------------|
| 1    | Catchpit at 11+000               | Shaded 2, Unshaded 2  |
| 2    | Gallon Retaining wall 11+100     | Shaded 2, Unshaded 2  |
| 4    | Headwall at 12+400               | Shaded 6, Unshaded 4  |
| 3    | Toe Wall at 12+000               | Shaded 2, Unshaded 2  |
| 5    | Gallon Breast Wall at 13+100     | Shaded 5, Unshaded 10 |
| 7    | Foundation of Headwall at 14+200 | Shaded 2, Unshaded 1  |
| 6    | Breast Wall at 14+400            | Shaded 4, Unshaded 14 |

**Number and Class of Contractor's Personnel Employed on Site:**

| Category              | No. | Category   | No. | Category        | No. |
|-----------------------|-----|------------|-----|-----------------|-----|
| Contract Manager      |     | Surveyor   |     | Labour          | 25  |
| Construction Engineer |     | Supervisor | 3   | Unskilled       | 40  |
| Sub Engineer          | 1   |            |     | Lab. Technician | 1   |
| Ass. Sub Engineer     |     |            |     |                 |     |

**Major Equipment on Site and Use:**

**Materials on Site**

| SN | Equipment         | No. | Remarks | SN | Material        | Qty. | Remarks |
|----|-------------------|-----|---------|----|-----------------|------|---------|
| 1  | Concrete Mixer    | 1   |         | 1  | Cement (Bags)   | 200  |         |
| 2  | Roller Vibrator   |     |         | 2  | Sand (Cum)      | 20   |         |
| 3  | 20hp Diesel Loder | 1   |         | 3  | Stone (Cum)     | 200  |         |
| 4  | Tractor           | 4   |         | 4  | Steel Rod       |      |         |
| 5  | Tractor           |     |         | 2  | Aggregate (Cum) | 3    |         |
| 6  | Excavator/Loader  | 2   |         | 6  |                 |      |         |
| 7  |                   |     |         | 7  |                 |      |         |

Remarks: \_\_\_\_\_

Contractor's Representative:

SIGNATURE: \_\_\_\_\_

TITLE: \_\_\_\_\_

Consultant's Representative:

SIGNATURE: \_\_\_\_\_

TITLE: \_\_\_\_\_

**Earthquake Emergency Assistance Project  
Kuntabesi-Nayagaun-Nagarkot Road  
0+000Km to 17+150 km Kavrepalanchok**

Contract Identification: M/FALD/DLP/2015/01/Work/NOB-01/2017/274

**DAILY SITE ACTIVITIES REPORT**

Date: 26/04/2018

Report No.:

Day: S M T W X T S

Weather: Fine

Rain Periods from \_\_\_\_\_ a.m. to \_\_\_\_\_ a.m.

Rainfall: \_\_\_\_\_ mm

from \_\_\_\_\_ a.m. to \_\_\_\_\_ p.m.

**CONSTRUCTION ACTIVITIES (Roadway, Structures, Pavement, Others)**

| S.N | Activities                   | Remarks                 |
|-----|------------------------------|-------------------------|
| 1   | Carport at 11+00.0           | Skilled 2, Unskilled 2  |
| 2   | Gabion Retaining wall 11+100 | Skilled 2, Unskilled 3  |
| 4   | Retaining at 12+400          | Skilled 5, Unskilled 4  |
| 5   | Pipe culvert 3 nos @ 00m dia | Skilled 5, Unskilled 5  |
| 6   | Tie Wall at 12+800           | Skilled 5, Unskilled 6  |
| 7   | Gabion Breast Wall at 13+100 | Skilled 5, Unskilled 10 |
| 8   | Retaining at 14+200          | Skilled 2, Unskilled 1  |
| 9   | Breast Wall at 14+400        | Skilled 4, Unskilled 14 |

**Number and Class of Contractor's Personnel Employed on Site:**

| Category              | No. | Category   | No. | Category       | No. |
|-----------------------|-----|------------|-----|----------------|-----|
| Contract Manager      |     | Surveyor   |     | Labour         | 25  |
| Construction Engineer |     | Supervisor | 2   | Unskilled      | 40  |
| Sub Engineer          | 1   |            |     | Lab Technician | 1   |
| Asst. Sub Engineer    |     |            |     |                |     |

**Major Equipment on Site and Use:**

**Materials on Site:**

| S/N | Equipment        | No. | Remarks | S/N | Material         | Qty | Remarks |
|-----|------------------|-----|---------|-----|------------------|-----|---------|
| 1   | Concrete Mixer   | 1   |         | 1   | Cement Bags      | 100 |         |
| 2   | Welding Machine  |     |         | 2   | Steel (Cm 1)     | 21  |         |
| 2   | JCB Back loader  | 1   |         | 3   | Steel (Cm 1)     | 200 |         |
| 4   | Tractor          | 4   |         | 4   | Steel Kg         |     |         |
| 5   | Tractor          |     |         | 1   | Aggregate (Cm 1) | 4   |         |
| 6   | Excavator/Driver | 1   |         | 0   |                  |     |         |
| 7   |                  |     |         | 4   |                  |     |         |

3  
Remarks:

Contractor's Representative:

Consultant's Representative:

SIGNATURE

SIGNATURE

TITLE

TITLE





